

**Sprint / Northrop**  
**Build Schedule**  
**1133 Avenue F**

Week	Week 0	Week 0	Week 1	Week 2	Week 2	Week 3	Week 4	Week 5	Week 6
Date	TBD	TBD	5/3/2008	5/9/2008	5/10/2008	5/17/2008	5/24/2008	5/31/2008	6/7/2008
<b>Tasks</b>	Mark Slab Mark Plates	Components Shed Components Cut Trusses	Frame Walls Sheath Walls Porch Beams Wall bracing String Walls  Start Shed in Afternoon	Set Porch Post Set Trusses Truss bracing Rat Runs Start Sub Facia Start Facia/Soffit Finish Sheathing  Shed in the Dry	Finish Porch Post Finish Trusses Truss bracing Start Deck Roof Rat Runs Continue Facia/Soffit  Shed in the Dry	Deadwood Finish Deck/Felt Drip Edge House Wrap Exterior Doors Exterior Windows Facia/soffit Start Siding  Shed Shingled	Memorial Day Weekend No Work	Continue Siding Anchor Bolts Prep for Foam Insulation  Any Shed Work	Start Drywall Contiue Siding
<b>Supplies</b>	Lumber #1 Exterior Doors Windows Lay Slab  Interior Doors	Shed Components Pieces	Lumber #2 Sill foam Caulk Trusses  Shed Materials	Millwork #1 Porch Posts Siding	Millwork #1 Porch Posts Siding  Roof Felt	Exhaust Fans Siding Tools			Drywall tools Drywall
<b>Contractors Prior Week</b>	Pour Driveway					Plumbing	Electric / HVAC	Roofers	Spray Insulation
<b>Inspections Prior Week</b>						Sheathing Inspection		Framing Trade Rough	Insulation Inspection
<b>Crew Chiefs</b>	3 to 4	4 to 5	6	7	7	7	7	0	7
<b>Volunteers for All Day</b>	Crew Chief Day	Crew Chief Day	50 Volunteers	40 Volunteers	40 Volunteers	45 Volunteers	40 Volunteers	0	50 volunteers
<b>Additional Afternoon Volunteers</b>	None	None	10 Additional	10 Additional	10 Additional	10 Additional	10 Additional	0	10 Additional

